BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements of CC roads and drains in Sanitary core in ward no-04 of yelahanka upanagara.**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	**Sri Y B Ramesh**			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	01/02/2018			
6	Date of Completion:	21/07/18			
7	Measurment Recorded				
	M.B No	4625			
	Page No	462480 to 492			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sachin.			
	2) Asst. Engineer	Ramarangeeraiah			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
5366541/-		5365,000/-	-	1541/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramarangeeraiah AE
ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Sachin 22/07/18
ASST. EXECUTIVE ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE